

## Subdivisions, T. 2 N. R. 32 E.

Chains		
30.00	Canon.	-50
32.00	Wagon Road, Birch Creek and Pendleton.	
40.00	Set stone 9 x 8 x 7 ins., 6 ins. in the ground for $\frac{1}{4}$ Sec. Cor., marked $\frac{1}{4}$ on W. face. Dug pits 18 x 18 x 12 ins., N. and S. from stone $5\frac{1}{2}$ ft. dist., and raised a mound of earth $1\frac{1}{2}$ ft. high, $3\frac{1}{2}$ ft. base alongside.	
47.00	County Road, course N.E.	
80.00	To cor. to secs. 20, 21, 28 & 29. Land, rolling. Soil, 3rd rate. No grass.	
	East on random bet. secs. 16 & 21. Var. $20^{\circ} 15'$ East.	
40.00	Set temp. $\frac{1}{4}$ Sec. Cor.	
79.54	Intersect N & S line 25 links S. of Cor. to Secs. 15, 16, 21 & 22. Thence S. $89^{\circ} 49'$ W. on true line. Var. Same.	
3.00	Bottom of hill.	-50
21.00	Top of hill.	+100
39.77	Set stone 9 x 8 x 7 ins., 6 ins. in the ground for $\frac{1}{4}$ Sec. cor., marked $\frac{1}{4}$ on N. face. Dug pits 18 x 18 x 12 ins. E. & W. from stone $5\frac{1}{2}$ ft. dist. and raised a mound of earth $1\frac{1}{2}$ ft. high, $3\frac{1}{2}$ ft. base over it.	
42.25	Enter creek bottom and cross fence. Course N.E.	
60.50	McKay Creek 50 lks. wide, N.W.	
66.00	County Road.	
75.00	Leave Creek bottom.	
79.54	To cor. of Secs. 16, 17, 20 & 21. Soil, 1st rate. Land, hilly. Cottonwood, thorn and willow along creek.	
	West on random bet. secs. 17 & 20. Var. $18^{\circ} 30'$ East.	